



- NOTES:**
- 1) THIS DETOUR PLAN IS TO BE USED WHEN INSTALLING THE UTILITIES ALONG GLACIER ROAD & W. WISCONSIN AVENUE.
 - 2) CONTRACTOR TO PROVIDE PROPER TRAFFIC CONTROL WHEN WORKING WITHIN THE GLACIER ROAD PROJECT LIMITS. ONE LANE OF TRAFFIC SHALL BE MAINTAINED AT ALL TIMES.
 - 3) CONTRACTOR REQUIRED TO INSTALL, MAINTAIN & REMOVE ALL REQUIRED DETOUR SIGNAGE ALONG DETOUR ROUTE & WITHIN ADVANCED NOTICE SIGNAGE LOCATIONS. DETOUR SIGNAGE AND PLACEMENT SHALL FOLLOW VILLAGE & MUTCD REGULATIONS.
 - 4) ACCESS TO BUSINESSES AND DRIVEWAYS SHALL BE MAINTAINED AT ALL TIMES.

LEGEND

- TYPE III BARRICADE
- TYPE III BARRICADE W/SIGN
- SIGN & POST
- DETOUR ROUTE
- DETOUR ROUTE DURING W. WISCONSIN AVE UTILITY WORK.

811
 Know what's below.
 Call before you dig.

R.A. SMITH, INC. ASSUMES NO RESPONSIBILITY FOR DAMAGES, LIABILITY OR COSTS RESULTING FROM CHANGES OR ALTERATIONS MADE TO THIS PLAN WITHOUT THE EXPRESSED WRITTEN CONSENT OF R.A. SMITH, INC.

ALL COPYRIGHTS TO THESE DRAWINGS ARE RESERVED. THEY MAY NOT BE COPIED, CHANGED, OR ASSIGNED TO ANY THIRD PARTY IN ANY MANNER WITHOUT OBTAINING THE EXPRESSED WRITTEN PERMISSION OF R.A. SMITH, INC.

DESCRIPTION	
DATE	
<p>16745 W. Bluemound Road Brookfield, WI 53005-5938 (262) 781-1000 rasmith.com</p> <p>raSmith CREATIVITY BEYOND ENGINEERING</p> <p>Brookfield, WI Milwaukee, WI Appleton, WI Madison, WI Cedarburg, WI Naperville, IL Irvine, CA</p>	
2026 ROAD AND UTILITY IMPROVEMENTS VILLAGE OF PEWAUKEE	GLACIER ROAD DETOUR PLAN
<p>© COPYRIGHT 2026 R.A. Smith, Inc. DATE: 2/26/2026 SCALE: 1" = 500' JOB NO. 2268111 PROJECT MANAGER: JACOB W. SCHOLBE, PE DESIGNED BY: DRR CHECKED BY: JWS</p>	
<p>SHEET NUMBER 25</p>	

ID	Task Name	Duration	Start	Finish	Apr 19, '26 Apr 26, '26 May 3, '26 May 10, '26 May 17, '26 May 24, '26 May 31, '26 Jun 7, '26 Jun 14, '26 Jun 21, '26 Jun 28, '26 Jul 5, '26 Jul 12, '26 Jul 19, '26 Jul 26, '26																											
					F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S		F S M T W T F S			
1	Traffic Control	1 day	Mon 4/20/26	Mon 4/20/26	■ Traffic Control																											
2	Erosion Control/Temp Mailboxes	1 day	Mon 4/20/26	Mon 4/20/26	■ Erosion Control/Temp Mailboxes																											
3	Sawing/Utility Potholing	1 day	Mon 4/20/26	Mon 4/20/26	■ Sawing/Utility Potholing																											
4	Water Main	10 days	Tue 4/21/26	Mon 5/4/26	■ Water Main																											
5	Water Testing	5 days	Tue 5/5/26	Mon 5/11/26	■ Water Testing																											
6	Water Services	8 days	Tue 5/12/26	Thu 5/21/26	■ Water Services																											
7	Water Connections/ Abandonments	3 days	Fri 5/22/26	Wed 5/27/26	■ Water Connections/ Abandonments																											
8	Sanitary Sewer Repairs	2 days	Tue 5/5/26	Wed 5/6/26	■ Sanitary Sewer Repairs																											
9	Sanitary Lining Televising/Prep	3 days	Thu 5/7/26	Mon 5/11/26	■ Sanitary Lining Televising/Prep																											
10	Storm Sewer	3 days	Thu 5/7/26	Mon 5/11/26	■ Storm Sewer																											
11	Sanitary Lining	5 days	Tue 5/26/26	Mon 6/1/26	■ Sanitary Lining																											
12	Road Pulverizing/Removals	5 days	Wed 6/3/26	Tue 6/9/26	■ Road Pulverizing/Removals																											
13	Excavation/Grading	3 days	Wed 6/10/26	Fri 6/12/26	■ Excavation/Grading																											
14	Sanitary Lateral Grouting	5 days	Mon 6/15/26	Fri 6/19/26	■ Sanitary Lateral Grouting																											
15	Concrete C&G / Sidewalk	10 days	Mon 6/15/26	Fri 6/26/26	■ Concrete C&G / Sidewalk																											
16	Rebuild Sanitary Manholes	3 days	Mon 6/15/26	Wed 6/17/26	■ Rebuild Sanitary Manholes																											
17	EBS	3 days	Wed 6/24/26	Fri 6/26/26	■ EBS																											
18	Roadway Fine Grading	2 days	Mon 6/29/26	Tue 6/30/26	■ Roadway Fine Grading																											
19	Asphalt Pavement	2 days	Wed 7/1/26	Thu 7/2/26	■ Asphalt Pavement																											
20	Landscape Restoration	3 days	Mon 7/6/26	Wed 7/8/26	■ Landscape Restoration																											
21	Aggregate Shoulder	1 day	Thu 7/9/26	Thu 7/9/26	■ Aggregate Shoulder																											
22	Mailboxes/Signs	1 day	Fri 7/10/26	Fri 7/10/26	■ Mailboxes/Signs																											
23	Pavement Marking	1 day	Mon 7/13/26	Mon 7/13/26	■ Pavement Marking																											
24	Cleanup	1 day	Tue 7/14/26	Tue 7/14/26	■ Cleanup																											
25	Final Walk Through	1 day	Thu 7/16/26	Thu 7/16/26	■ Final Walk Through																											

Project: Pewaukee - Glacier Road
Date: Tue 4/7/26

Task	■ Project Summary	▬ Manual Task	■ Start-only	⌈ Deadline	↓
Split	⋯ Inactive Task	▬ Duration-only	■ Finish-only	⌋ Progress	▬
Milestone	◆ Inactive Milestone	▬ Manual Summary Rollup	▬ External Tasks	▬ Manual Progress	▬
Summary	▬ Inactive Summary	▬ Manual Summary	▬ External Milestone	◆	